

2015 Capital Improvement Plan Project for Street, Drainage and Waterline Improvements

June 15, 2016 Project Update:

The contractor began mobilizing to the project site on June 6th. Over the past week utility locates have been completed on Osage, Osage Circle and Goldenrod. The contractor has excavated existing utilities to verify locations and material types.

Erosion controls have been installed on Osage and trenching equipment was delivered to the site on June 13th.

Several mailboxes have been relocated to allow room for construction equipment. As the waterline is installed and grading is completed the mailboxes will be installed at the correct location in relation to the new ribbon curbing to meet current Postal Service standards.

Trenching began at the intersection on Fairview Circle and Osage on June 14th. Waterline installation should begin by June 17th and continue along Osage, Osage Circle and Goldenrod.

Please contact City Hall with any concerns that may arise during construction. The Contractors will do their best to limit the impact of this project for the surrounding residents, however there will be periods of construction noise, traffic delays, dust, debris and most likely mud at some point during construction.

Thanks for your patience as we move through construction on this project.



Silt fencing installed along Osage